

## **Main Extension Process**

### **Pre-Excavation:**

- \_\_\_ 1) DNR Construction Permit
- \_\_\_ 2) DNR Plans and Specifications
- \_\_\_ 3) Copy as recorded of Proof of Ownership of your property
- \_\_\_ 4) Copy as recorded of Legal description of your property
- \_\_\_ 5) Copy as recorded of easements of any others property
- \_\_\_ 6) \$350.00 = \$300.00 admin fees + \$50.00 inspection fee (per Extension Agreement)
- \_\_\_ 7) Copy of your chosen contractor's underground insurance

### **During Excavation:**

- \_\_\_ 1) Notify District for inspection before backfilling - \*inspections may be scheduled Monday thru Friday, 8:00 am-3:00 pm
- \_\_\_ 2) Disinfect with 50 ppm Cl2 (HTH)
- \_\_\_ 3) Pressure test, psi must equal 150% of Engineers final estimated operating psi not to exceed pipe psi rating
  - \_\_\_ \*You/your contractor must reimburse District for the wet tap saddle, at cost if applicable
  - \_\_\_ \*Must hold pressure for 2 hours
  - \_\_\_ \*You/your contractor must supply apparatus to pressurize main
  - \_\_\_ \*The District will flush main after disinfection/pressure test
  - \_\_\_ \*The District can supply flush hydrant assemblies at cost, if requested with notice

### **After Pressure Test/Disinfect, Main will not be in service until:**

- \_\_\_ 1) Bac-T results are received with satisfactory results. District can collect and deliver for a \$50.00 fee
- \_\_\_ 2) Waiver of lien is received from contractor or supplier

**\*\*\*\*\*Meter set for each residence is an extra charge**